

Status of CFC and Dye House [Upto MAY, 2010]

Sr. No.	Cluster Name along with IA name in the Parenthesis	Status of CFC			Status of Dye House		
		Sanction	Status	Remarks	Sanction	Status	Remarks
1	Burdwan [NHDC]	1	Ready to Work	Civil work completed. Machineries installed and ready to work.	1	Construction Completed	Civil work completed. Electric transformer installed. Machineries installed. Additional work recently sanctioned is going on.
2	Varanasi [EDI]	1	Ready for Inauguration	Laying RCC Slab has been completed. First floor's slab is under construction.	3	2 Functional [Upgradation]	MoU done with the Dye house owner and the dyeing charges have been fixed. Per day on an average (40 to 50) Kg yarn is being processed (Dyed) in both the Dye House on regular basis. New Dye house is ready for inauguration Ikram Group of Dye house is provided Water facility
3	Sonepur [EDI]	1	Construction Completed.	Construction has been completed. Machines have been installed in the LAB of the CFC. Electric power connection completed.	1	RCC Construction completed.	Construction has been completed and the Hydroextractor and the Dye Bath along with the utensils have been installed
4	Chirala [APCO]	1	Functional	Inaugurated on 3rd November 2009. MoU signed with the consortium.	1	Functional	Dye house has been inaugurated on 3rd November 2009. ETP Plant established for Dye house. Commercial dyeing will be started from 1st May, 2010.
5	Chanderi / Gwalior [EDI]	1	Functional	CFC is running successfully. Cluster office also shifted at CFC. MoU signed with the Consortium	1	Functional	Total 1500 K.G. of yarn dyed and income generated worth Rs. 1.77 lakhs. MoU signed with the consortium.
6	Bhagalpur - [ASSED]	1	Functional	CFC is running successfully.	1	Functional	Till the date more than 4000 kgs of yarn dyed generating revenue of Rs. 3.91 lakhs.
7	Trivandrum [HANVEEV]	1	Premise Available	Construction is going on.	1	Partially functional using Dying tanks. machineries installed	Per day about 4.5 kg yarn is dyed. Boiler is installed. Dye house will be fully functional by the end of February, 2010.

8	Madhavaram[APCO]	1	Functional	All the civil works has been completed and equipment in weaving shed are erected. Inaugurated on 24.03.2010.	1	Functional	The machinery which are erected and made one trial run in Spray Arm dyeing, Mini Cabinet Dyeing machines. Inaugurated on 24.03.2010.
9	Bijoy Nagar [SIRD]	1	Functional	The CFC is presently used for sample development, product development & Training. Moreover CFC is also used for making the products as per the order being received by the consortium. At present there are 12 nos. looms in working condition. 12 nos. jacquard machine, 2 nos. warping drums, 2 nos. Muga reeling & twisting machine, 01 no Re Reeling machine, 1 no. eri spinning machine & 06 nos. Cycle Frame Charkas to assist the weavers at the CFC.	1	Functional	Average 30 to 40 Kgs of Eri & Cotton yarn died every month. The dye house is use for training, sample development, product development. More emphasis has been put on the training of natural dye for the beneficiaries of cluster.
10	Kullu [HPHHDC]		Functional	CFC building renovated. 16 Handloom installed. Regular employment is provided to 16 weavers. Prototypes are developed.		Nil	
11	Bijnore [Textiles Committee]	1	Construction is in Progress.	Civil construction of CFC completed upto roof Level.	1	Construction is in Progress.	RCC ceiling construction work is completed. Final finishing work is going on.
12	Shantipur (Nadia) [Textiles Committee]	1	CFC sanctioned in the year 2009-10	Land is provided by Lifeline Handloom Weavers SHG Consortium. Construction work will start soon.	1	Land Available.	Construction will start soon.
13	Trichy [Textiles Committee]	1	Land Identified.	Conosrtium has finalized the land by paying advance amount the registration of land is in progress expcted to be completed by 15th June,2010.	1	Land Identified.	Conosrtium has finalized the land by paying advance amount the registration of land is in progress expcted to be completed by 15th June,2010. PCB's clearance to be taken for set up of dye house.

14	Imphal [IIE]	1	Inaugurated in August,09 Under Trial running	Bldg. completed, Installation of Machineries & Looms completed;Under Trial running	1	Inaugurated in August,09 Under Trial running	Bldg. completed, Installation of Machineries & Looms completed;Under Trial running
15	Gadag [KHDC]	1	Functional	It is functioning with the 7 looms & 1 Pneumatic attachment Jacquard loom.	1	Functional (Trial basis)	Civil work completed. One Cabinet machine erected for trial production. One more cabined dying machine install with 100 kg capacity. Testing lab is established. It is running on trial basis. ETP, Silk Hank Dyeing Machine, Drying Yard are mentioned in Action plan 2009-10. This will be purchased and installed soon after the fund release from O/o. DC_HL. Dye house will be fully operational then after.
16	Kurinjipadi [COOPTEX]	1	Premise Available	As approved by DCH, the existing RCC building of Singapuri society in Kurinjipadi is engaged for CFC on 10 years long lease basis by depositing Rs.6.00 lakh in the Indian bank. MOU entered with society. Finalizing the equipments and arrangements being made to call for quotations	1	-	Setup of Dye house will NOT be done due to Pollution issue in the state as per decision taken by Director of Handloom & Textile, Chennai, Tamilnadu.
17	Bargarh [BOYANIKA]	1	Functional	Functional with Quality Testing Laboratory and Cluster Information Centre	1	Functional	Water Softening Plant installed. Vegetable Dyeing Unit set up. Dyestuff Bank operational.
18	Mubarakpur [NIMSME]	1	Construction is in Progress.	construction work is completed till roof level.	2	1st Dye house Functional 2nd Dye house to be upgraded.	1st Dye House functional - Daily about 60 Kg yard is dyed. IA is waiting for 20% contribution from the beneficiary.
19	Tiruvannamalai [COOPTEX]	1	Land obtained Plan Preparation in Progress	Land obtained. Plan & estimate submitted for approval.	1	Dropped due to PCB's regulations.	Setup of Dye house will NOT be done due to Pollution issue in the state as per decision taken by Director of Handloom & Textile, Chennai, Tamilnadu.

20	Barabanki [NIMSME]	1	Construction is in Progress.	Construction is going on from Nov.09. It is about to complete upto roof level.	2	1 Dye house is upgraded & Functional. Another 2 Dye houses to be upgraded.	In the functional upgraded dye house, first time Fast coloring is achieved in the cluster Compound Wall constuction is going on for both the dye house. Tender to be floated with next 20 days.
	TOTAL	19			23		

SUMMARY - Ten CFCs are Functional.

Summary - 13 Dye houses are functional.